Mob : 99457 44759

Shriya Construction and Consultancy

1133, 3rd Floor, 3rd Stage, B Cross, Yelahanka New Town, Bangalore - 560 064.

No. CB/PMC/Y-D/CHO/2019-20

Date: 20.03.2020

To,
The Executive Engineer,
Yelahanka Division,
Bangalore 560064.

SUB: PMC CERTIFICATE

Dear Sir,

This is to certify that all the items of Works have been carried our satisfactorily as per specifications and the details below.

Name of work:"Asphalting to roads at Chowdappa layout , Maruthi Layout, Hillside Medows and surrounding areas in ward no -03 Yelahanka Satellite Town sub Division"

Job code: 003-20-000077

Work Order Number: BBMP/EE/YNK.D/WO/194/2019-20, Dated: 10.11.2019

Bill Number: First & Part Bill.

Name of contractor: M/s KRIDL, Bangalore.

Value of Work:

BR No.

Ward no 03, Attur , Yelahanka Division.

SL No.	Particulars Of item	Unit	Quantity
1	KSRRB 300-1. Earth work excavation by manual means in Ordinary Soil soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications complete as per specifications. MORTH Chapter 2. P No. 143/ Item No. 19.1/ PWD SR 2018-19	CUM	624.8

SHRIYA CONSTRUCTION AND CONSULTANCY

ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬ.ಬ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Mob : 99457 44759

Shriya Construction and Consultancy

1133, 3rd Floor, 3rd Stage, B Cross, Yelahanka New Town, Bangalore - 560 064.

2	KSRRMBM2990 Plain cement concrete of mix M10 MIX with crushed stone aggregates 40mm nominal size mechanically mixed, placed in foundation and compacted by vibration including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. p No. 254/ Item No. 34.2/PWD SR 2018-19	CUM	93.72
3	Providing and laying plain/ reinforced cement concrete for side drains using M20 nominal mix concrete with OPC cement @ 300kgs, with 20mm and down size granite metal coarse aggregates @0.69cum and fine aggregates @0.43cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc, complete excluding cost of stell as per MORTH specification NO. 1500, 1700, 2200. Including cost of materials, labour, HOM complete as per specifications. Item No. 37.59.2/ page no:271/PWD SR 2018-19	CUM	195.96
4	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specifications. Specification (I No-28.8.2,P No-229)	TON	11.07
5	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc ,complete. (Data Rate)	SQM	506.7
6	5.29(b) Providing and fixing pre cast solid cement concrete kerb stones made out of C.C 1:2:4 with top and bottom width 114 and 165mm repectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including formwork curing, including, cost of all materials, labour hire charges of machinery, loading unloading, lead and lift, transportation etc, complete. Page No. 27/ Item No. 5.30/ PWD SR 2018-19	NOS	1262
7	KSRB 800-1 Providing two coats after filling the surface with synthetic enamel paint in approved shades on new plastered surfaces, with materials, labour, complete as per specifications. MORTH chapter 8. (P No.180, I.No.24.1 of PW, P&IWTD SR 2018-19)	SQM	227.2

SHRIYA CONSTRUCTION AND CONSULTANCY

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106